

Dr. J. Jerome Newton, Mayor

Commissioners
Delreese Simmons
Mayor Pro Tempore
Vicky Darden
Gena Messer Knode
C.J. Weaver
Harlie Carmichael



Tel – 919-658-5561
Tel – 919-658-9539

Glenn Holland
Interim Town Manager

Sherry Davis
Town Clerk

January 21, 2026

Quarterly Report Summary
TOWN OF MOUNT OLIVE WASTEWATER TREATMENT PLANT EMC SOC WQ S20-0021
Reporting Period: October, November & December 2025

WQCS00129 - COLLECTIONS
Report on Progress Made Under SOC Requirements

The Town repaired two sewer mains, four hydrants, six manhole lids and three manholes. The Town has repaired six sewer clean outs and is actively identifying additional clean outs in need of repair. Broken storm drains are being identified and repaired.

The Item 13 investigation identified the need for one repair to McPhail Blvd. (~250 LF). This work has been completed with 250 feet of eight-inch sewer main, two services and one manhole.

A deadline for October 31, 2025, for Appendix B to be completed was not met. A letter dated October 10, 2025, was submitted to DWR providing background information, the town's plan for funding these repairs, and the projected completion date.

The sewer collections department has currently completed 31,000 linear feet gravity sewer line of CCTV Inspections and line cleaning as part of Item 15. This item requires 34,000 linear feet to be completed by January 31, 2026. Additional smoke testing has been scheduled. The Town expects to meet this deadline.

The Town continues to draft Like-for-Like and Abandoned Property policies. These are under review and will be presented to the Mayor and Board for approval in 2026

The mayor attended the Division of Water Infrastructure's Best Utilities Management Practices (BUMP) training in October 2025.


Dye Testing performed on James St. & N. Center St. revealed a stormwater pipe direct connection to sewer manhole 4-600. Replaced 35 LF of storm pipe with 12 in. truss pipe to redirect flow to stormwater system (December 2025).

A potable water leak was discovered on December 23, 2025, between manholes 3-524 and 3-258 (S. Breazeale Ave at Smith St.). Flow rate study indicated that approximately 100,000 gpd of potable water was entering the collections system. The water line was repaired on January 5, 2026, and a point repair will be made to the gravity sewer pipe later in 2026.

Report on Expected Progress In the January, February & March 2026 Quarter

The sewer collections department will continue to prioritize CCTV inspections and cleaning to stay ahead of the required schedules for future Special Order of Consent reporting, plans to move into the third twenty percent phase of CCTV inspections, smoke testing, and cleaning. Work is expected to begin on Appendix B in Mid February to Early March 2026.

Sincerely,

A handwritten signature in black ink, appearing to read "Glenn Holland", written over a horizontal line.

Glenn Holland
Interim Town Manager

114 E. James Street • Post Office Box 939 • Mount Olive, North Carolina 28365